EXTENSION OF TIME PROPOSAL

1	Name of work	Emergency Water Supply to Drilling & Borewell Erection & pump Motor for Nanebhavi Block ward no: 8,
2	Amount of Work Portion	4.99000-00
3	Estimated Cost	4.99 Lakh.
4	Name of contractor	M/S KREDL
5	Agreement No.	565
6	No. and date under which work order issued	565/28-02-14
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	28-05-14
9	Date of receipt of application in the sub division office	28-05-14
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	1100 Days
15	Date of recommending time limit applied for	28-05-14
16	Whether the orginal application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	1100 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Pending work has been going on. In work Spot. Hence penalty Request work has been Deposit.
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
BBMP, Bangalore-92
30/6

Assistant Executive Engineer

Superintendent Engineer
Yelahanka Zone, Bangalore-92

Penalty be imposed

Chief Engineer
Yelahanka Zone
North Bangalore Mahanagara
Palike, Bangalore 92